

## **RESOLUTION NO. 2018-58**

**WHEREAS**, the Township Engineer has submitted the Final/Closeout Change Order for the contract with Lucas Brothers Inc. for the 2014 Road Program; and

**WHEREAS**, Final/Closeout change Order amends the contract to reflect actual quantities provided, including reduction and increases in contract quantities and supplementary items required to satisfactorily complete the project for a net overall reduction of \$226,770.19 and an adjusted contract amount of \$2,588,612.08 to \$2,361,841.89.

**NOW, THEREFORE, BE IT RESOLVED** by the Township Council of the Township of Aberdeen that the Final/Closeout Change Order for the contract with Lucas Brothers Inc. for the 2014 Road Program is hereby approved.

**BE IT FURTHER RESOLVED** final payment to Lucas Brothers Inc. is subject to the posting of a satisfactory Maintenance Guarantee in the amount of \$416,452.12.

JOHN H. ALLGAIR, PE, PP, LS (1983-2001)  
DAVID J. SAMUEL, PE, PP, CME  
JOHN J. STEFANI, PE, LS, PP, CME  
JAY B. CORNELL, PE, PP, CME  
MICHAEL J. McCLELLAND, PE, PP, CME  
GREGORY R. VALES, PE, PP, CME



TIMOTHY W. GILLEN, PE, PP, CME  
BRUCE M. KOCH, PE, PP, CME  
LOUIS J. PLOSKONKA, PE, CME  
TREVOR J. TAYLOR, PE, PP, CME  
BEHRAM TURAN, PE, LSRP  
LAURA J. NEUMANN, PE, PP  
DOUGLAS ROHMEYER, PE, CFM, CME  
ROBERT J. RUSSO, PE, PP, CME

February 27, 2018

Ms. Holly Reycraft, Township Manager  
Township of Aberdeen  
One Aberdeen Square  
Aberdeen, NJ 07747

**Re: Township of Aberdeen  
2014 Budget Year Road Program  
Closeout Change Order – Final Pay App No. 9  
CME File No.: PAB-00657.01**

Dear Ms. Reycraft:

The 2014 Budget Year Road Program Project which included improvements to Avondale Lane, Inglewood Lane and Rose Street has been satisfactorily completed by the Contractor, Lucas Brothers, Inc. and we are pleased to inform you that the final construction cost is under the original contract amount for the project due primarily to favorable conditions encountered throughout the project, which resulted in the reduction of items originally included in the Contract for contingency purposes.

Accordingly, please find enclosed a completed Closeout Change Order and Final Payment Estimate No. 9 for work performed from January 1, 2018 through February 9, 2018. We have also enclosed four (4) copies of the State Change Order form as required by the NJDOT.

Please note that Closeout Change Order reflects reductions and increases in Contract quantities and includes supplementary items required to satisfactorily perform the work. These adjustments reduce the current Contract amount from \$2,588,612.08 to \$2,361,841.89 for a net overall reduction of \$226,770.19.

The supplementary work described herein could not, in our opinion, have reasonably been effectuated by a separately bid contract without unduly disrupting the basic work and imposing adverse cost consequences on the Township and provides an improved level of service to the residents of the Township.

Accordingly, should you approve of the above, we recommend Final Acceptance of the work, approval of Closeout Change Order and Final Payment Estimate No. 9, and payment to the Contractor in the amount of \$47,236.84, subject to submission of an one (1) year 15% Maintenance Guarantee in the amount of \$416,452.12 and review and approval by the Township Attorney of the attached Closeout Change Order.




Ms. Holly Reycraft  
February 27, 2018  
Page 2

Finally, please return all four (4) copies of the signed State Change Order to this office in order that we may transmit the same to the NJDOT.

Should you have any questions regarding this matter, please do not hesitate to contact this office.

Very truly yours,



Michael J. McClelland, P.E.  
Township Engineer's Office

DHC/pb

Enclosures

cc: Sandra Caceres, DPW Director w/ encl.  
Angela Morin, Director of Finance, w/encl.  
Jackie Struble, Purchasing w/ encl.  
Lucas Brothers, Inc. w/encl.

## CLAIMANT'S CERTIFICATION & DECLARATION

Township of Aberdeen

INVOICE NO. \_\_\_\_\_

January 1, 2018 to February 9, 2018

Pay Application No.

9 - Final

Date:

February 23, 2018

**PROJECT NAME:** 2014 Budget Year Road Program

FROM: (Contractor)

Lucas Brothers, Inc.

Contract Date:

July 19, 2016

Notice to Proceed:

August 22, 2016


80 Amboy Road  
Morganville, NJ 07751

|                           |    |              |
|---------------------------|----|--------------|
| Original Contract Amount: | \$ | 2,588,612.08 |
| Approved Change Orders:   | \$ | 0            |
| Current Contract Amount:  | \$ | 2,588,612.08 |

|                        |           |                  |
|------------------------|-----------|------------------|
| CURRENT TO DATE        | \$        | 2,361,841.89     |
| LESS RETAINAGE @ 0%    | \$        | 0                |
| BALANCE                | \$        | 2,314,605.05     |
| LESS PREVIOUS PAYMENTS | \$        | 2,314,605.05     |
| <b>BALANCE DUE</b>     | <b>\$</b> | <b>47,236.84</b> |

### Claimant's Certification & Declaration:

I do solemnly declare and certify under penalties of the law that the within bill is correct in all its particulars; that the articles have been furnished or services rendered as stated therein; that no bonus has been given or received by any person or persons within the knowledge of this claimant in connection with the above claim; that the amount therein stated is justly due and owing; and that the amount charged is a reasonable one.

  
\_\_\_\_\_  
LUCAS BROTHERS, INC. PRESIDENT

**CLOSEOUT CHANGEORDER AND FINAL  
PAYMENT ESTIMATE NO. 9**

PROJECT NO. PAB-00657.01  
PROJECT NAME: 2014 Budget Year Road Program  
OWNER: Township of Aberdeen

Period Included: 01/01/2018 to 02/09/2018  
Date Submitted: February 16, 2018  
Contractor: Lucas Brothers, Inc.

| ITEM | DESCRIPTION                                                                                                                                                               | UNIT  | UNIT PRICE<br>(Dollars Cents) | ORIGINAL CONTRACT |              | PREVIOUS ESTIMATE |              | WORK THIS PERIOD |              | TOTAL WORK TO DATE |              |
|------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------|-------------------------------|-------------------|--------------|-------------------|--------------|------------------|--------------|--------------------|--------------|
|      |                                                                                                                                                                           |       |                               | Quantity          | Extension    | Quantity          | Extension    | Quantity         | Extension    | Quantity           | Extension    |
|      |                                                                                                                                                                           |       |                               |                   |              |                   |              |                  |              |                    |              |
| 1    | MOBILIZATION                                                                                                                                                              | LS    | \$395,000.00                  | 1                 | \$395,000.00 | 0.65534           | \$258,859.30 | 1.00             | \$395,000.00 | 1.00000            | \$395,000.00 |
| 2    | BREAKAWAY BARRICADE, TYPE III                                                                                                                                             | UN    | \$0.01                        | 30                | \$0.30       | 4.00              | \$0.04       | 4.00             | \$0.04       | 4.00               | \$0.04       |
| 3    | DRUM                                                                                                                                                                      | UN    | \$0.01                        | 80                | \$0.80       | 44.00             | \$0.44       | 44.00            | \$0.44       | 44.00              | \$0.44       |
| 4    | TRAFFIC CONE                                                                                                                                                              | UN    | \$0.01                        | 155               | \$1.55       | 57.00             | \$0.57       | 57.00            | \$0.57       | 57.00              | \$0.57       |
| 5    | CONSTRUCTION SIGNS                                                                                                                                                        | SF    | \$0.01                        | 380               | \$3.80       | 52.00             | \$0.52       | 52.00            | \$0.52       | 52.00              | \$0.52       |
| 6    | TRAFFIC DIRECTOR, MUNICIPAL POLICE ALLOWANCE (\$60,000.00)                                                                                                                | ALLOW | \$60,000.00                   | 1                 | \$60,000.00  | 0.8544694         | \$51,268.16  | 0.9099224        | \$54,595.34  | 0.9099224          | \$54,595.34  |
| 7    | FUEL PRICE ADJUSTMENT (\$9,000.00)                                                                                                                                        | ALLOW | \$9,000.00                    | 1                 | \$9,000.00   | 0.19523           | \$1,757.07   | 0.46368166       | \$4,173.13   | 0.46368166         | \$4,173.13   |
| 8    | ASPHALT PRICE ADJUSTMENT (\$9,000.00)                                                                                                                                     | ALLOW | \$9,000.00                    | 1                 | \$9,000.00   | 0.08459           | \$581.31     | 0.62162047       | \$5,594.58   | 0.62162047         | \$5,594.58   |
| 9    | REMOVE EXISTING CURB OR ROLLED CURB AND GUTTER (INCLUDING SAWCUTTING)                                                                                                     | LF    | \$0.01                        | 9,535             | \$95.35      | 8142.00           | \$81.42      | 8282.00          | \$82.82      | 8282.00            | \$82.82      |
| 10   | REMOVE EXISTING WALKS                                                                                                                                                     | SF    | \$0.01                        | 31,605            | \$316.05     | 25818.50          | \$258.19     | 26262.50         | \$262.63     | 26262.50           | \$262.63     |
| 11   | REMOVE AND RESET EXISTING BRICK WALK/PAVERS                                                                                                                               | SF    | \$29.90                       | 45                | \$1,345.50   | 140.00            | \$4,186.00   | 140.00           | \$4,186.00   | 140.00             | \$4,186.00   |
| 12   | REMOVE AND RESET RAILROAD TIES                                                                                                                                            | LF    | \$19.70                       | 125               | \$2,462.50   | 0.00              | \$0.00       | 0.00             | \$0.00       | 0.00               | \$0.00       |
| 13   | REMOVE AND DISPOSE OF EXISTING STORM SEWER STRUCTURES                                                                                                                     | UN    | \$0.01                        | 5                 | \$0.05       | 1.00              | \$0.01       | 1.00             | \$0.01       | 1.00               | \$0.01       |
| 14   | REMOVE AND DISPOSE OF EXISTING STORM SEWER PIPES                                                                                                                          | LF    | \$0.01                        | 30                | \$0.30       | 32.00             | \$0.32       | 32.00            | \$0.32       | 32.00              | \$0.32       |
| 15   | CLEARING SITE (I.S. \$45,000.00)                                                                                                                                          | LS    | \$45,000.00                   | 1                 | \$45,000.00  | 0.5848            | \$26,316.00  | 1.0000           | \$45,000.00  | 1.0000             | \$45,000.00  |
| 16   | EXCAVATION, UNCLASSIFIED                                                                                                                                                  | CY    | \$0.01                        | 9,870             | \$98.70      | 4447.00           | \$44.47      | 5053.00          | \$50.58      | 5053.00            | \$50.58      |
| 17   | DRIVEWAY EXCAVATION, UNCLASSIFIED                                                                                                                                         | CY    | \$0.01                        | 660               | \$6.60       | 428.00            | \$4.28       | 465.80           | \$4.66       | 465.80             | \$4.66       |
| 18   | EXCAVATION, TEST PIT                                                                                                                                                      | CY    | \$0.01                        | 605               | \$6.05       | 7.00              | \$0.07       | 7.00             | \$0.07       | 7.00               | \$0.07       |
| 19   | 2" TO 2-1/2" CLEAN STONE SUBBASE (IF AND WHERE ORDERED)                                                                                                                   | CY    | \$0.01                        | 3,595             | \$35.95      | 0.00              | \$0.00       | 0.00             | \$0.00       | 0.00               | \$0.00       |
| 20   | NUDOT TYPE 57 STONE BEDDING                                                                                                                                               | CY    | \$0.01                        | 30                | \$0.30       | 0.00              | \$0.00       | 0.00             | \$0.00       | 0.00               | \$0.00       |
| 21   | GEOTEXTILE ROADWAY STABILIZATION                                                                                                                                          | SY    | \$0.01                        | 10,755            | \$107.55     | 0.00              | \$0.00       | 0.00             | \$0.00       | 0.00               | \$0.00       |
| 22   | I-11 SOIL AGGREGATE                                                                                                                                                       | CY    | \$0.01                        | 370               | \$3.70       | 0.00              | \$0.00       | 0.00             | \$0.00       | 0.00               | \$0.00       |
| 23   | DENSE GRADED AGGREGATE BASE COURSE, 6" THICK                                                                                                                              | CY    | \$9.50                        | 2,805             | \$26,647.50  | 2148.97           | \$20,415.22  | 2696.97          | \$25,621.22  | 2696.97            | \$25,621.22  |
| 24   | PREPARE AND SEAL EXISTING JOINTS AND CRACKS IN ASPHALT PAVEMENT (IF AND WHERE ORDERED)                                                                                    | LF    | \$2.88                        | 1,500             | \$4,320.00   | 0.00              | \$0.00       | 0.00             | \$0.00       | 0.00               | \$0.00       |
| 25   | HMA MILLING, 3" OR LESS                                                                                                                                                   | SY    | \$3.35                        | 1,205             | \$4,036.75   | 537.00            | \$1,798.95   | 2448.00          | \$8,200.80   | 2448.00            | \$8,200.80   |
| 26   | POLYMERIZED JOINT ADHESIVE                                                                                                                                                | LF    | \$0.01                        | 6,825             | \$68.25      | 0.00              | \$0.00       | 0.00             | \$0.00       | 0.00               | \$0.00       |
| 27   | TACK COAT                                                                                                                                                                 | GAL   | \$0.01                        | 2,465             | \$24.65      | 0.00              | \$0.00       | 0.00             | \$0.00       | 0.00               | \$0.00       |
| 28   | PRIME COAT                                                                                                                                                                | GAL   | \$0.01                        | 5,740             | \$57.40      | 0.00              | \$0.00       | 0.00             | \$0.00       | 0.00               | \$0.00       |
| 29   | HOT MIX ASPHALT 9.5M64 SURFACE COURSE AND LEVELER COURSE                                                                                                                  | TON   | \$55.00                       | 1,935             | \$106,425.00 | 1445.72           | \$79,514.60  | 2034.45          | \$111,894.75 | 2034.45            | \$111,894.75 |
| 30   | HOT MIX ASPHALT 19M64 BASE COURSE                                                                                                                                         | TON   | \$52.00                       | 5,355             | \$278,460.00 | 4374.39           | \$227,468.28 | 5127.95          | \$266,653.40 | 5127.95            | \$266,653.40 |
| 31   | VERTICAL FACE CONCRETE PARAPET, 1'-0" THICK                                                                                                                               | LF    | \$540.00                      | 25                | \$13,500.00  | 21.50             | \$11,610.00  | 21.50            | \$11,610.00  | 21.50              | \$11,610.00  |
| 32   | REINFORCEMENT STEEL IN STRUCTURES, GALVANIZED                                                                                                                             | LB    | \$1.70                        | 6,930             | \$11,781.00  | 0.00              | \$0.00       | 5554.00          | \$9,441.80   | 5554.00            | \$9,441.80   |
| 33   | CONCRETE IN SUBSTRUCTURE: FOOTING                                                                                                                                         | CY    | \$755.00                      | 45                | \$33,975.00  | 19.45             | \$14,684.75  | 36.16            | \$27,300.80  | 36.16              | \$27,300.80  |
| 34   | CONCRETE IN SUBSTRUCTURE: HEADWALL                                                                                                                                        | CY    | \$3,800.00                    | 20                | \$76,000.00  | 12.71             | \$48,298.00  | 19.42            | \$73,796.00  | 19.42              | \$73,796.00  |
| 35   | 6" DIA. SMOOTH WALL INTERIOR CORRUGATED PERFORATED POLYETHYLENE TUBING (PPT) (UNDERDRAINS WITH FILTER FABRIC, STONE BACKFILL FOR SUBSURFACE DRAINS, BEDDING AND BACKFILL) | LF    | \$10.20                       | 10,155            | \$103,581.00 | 8774.00           | \$89,494.80  | 9374.00          | \$95,614.80  | 9374.00            | \$95,614.80  |
| 36   | PVC, SDR-35 LEADER DRAIN EXTENSION OR RECONSTRUCTION (IF AND WHERE ORDERED)                                                                                               | UN    | \$260.00                      | 50                | \$13,000.00  | 0.00              | \$0.00       | 19.00            | \$4,940.00   | 19.00              | \$4,940.00   |
| 37   | CONNECT LEADER OR SUMP DRAINS TO PROPOSED 6" DIA. PPT UNDERDRAIN INCLUDING FITTINGS, CLEANOUT AND BRASS CAP                                                               | UN    | \$0.01                        | 30                | \$0.30       | 11.00             | \$0.11       | 19.00            | \$0.19       | 19.00              | \$0.19       |
| 38   | SUBBASE OUTLET DRAIN                                                                                                                                                      | LF    | \$0.01                        | 560               | \$5.60       | 0.00              | \$0.00       | 0.00             | \$0.00       | 0.00               | \$0.00       |
| 39   | 4" DIA. PERFORATED POLYETHYLENE TUBING (PPT) PIPE BEDDING DRAINS                                                                                                          | LF    | \$4.90                        | 250               | \$1,225.00   | 10.00             | \$49.00      | 64.00            | \$313.60     | 64.00              | \$313.60     |

**CLOSEOUT CHANGEORDER AND FINAL  
PAYMENT ESTIMATE NO. 9**

PROJECT NO. PAB-00657.01  
PROJECT NAME: 2014 Budget Year Road Program  
OWNER: Township of Aberdeen

Period Included: 01/01/2018 to 02/09/2018  
Date Submitted: February 16, 2018  
Contractor: Lucas Brothers, Inc.

| ITEM | DESCRIPTION                                                                                                                                                                                                                                           | UNIT | UNIT PRICE<br>(Dollars Cents) |           | ORIGINAL CONTRACT |              | PREVIOUS ESTIMATE |              | WORK THIS PERIOD |              | TOTAL WORK TO DATE |              |
|------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------|-------------------------------|-----------|-------------------|--------------|-------------------|--------------|------------------|--------------|--------------------|--------------|
|      |                                                                                                                                                                                                                                                       |      |                               |           |                   |              |                   |              |                  |              |                    |              |
|      |                                                                                                                                                                                                                                                       |      | Quantity                      | Extension | Quantity          | Extension    | Quantity          | Extension    | Quantity         | Extension    | Quantity           | Extension    |
| 40   | 12" DIA. REINFORCED CONCRETE PIPE (RCP), CLASS V STORM SEWER WITH FLEXIBLE WATERTIGHT GASKETS, INCLUDING EXCAVATION AND BACKFILL, TYPE 57 STONE BEDDING, TYPE 57 STONE BACKFILL TO THE SPRING LINE OF THE PIPE, FILTER FABRIC AND ALL ASSOCIATED WORK | LF   | \$414.50                      |           | 10                | \$4,145.00   | 0.00              | \$0.00       | 0.00             | \$0.00       | 0.00               | \$0.00       |
| 41   | 15" DIA. REINFORCED CONCRETE PIPE (RCP), CLASS V STORM SEWER WITH FLEXIBLE WATERTIGHT GASKETS, INCLUDING EXCAVATION AND BACKFILL, TYPE 57 STONE BEDDING, TYPE 57 STONE BACKFILL TO THE SPRING LINE OF THE PIPE, FILTER FABRIC AND ALL ASSOCIATED WORK | LF   | \$48.00                       |           | 800               | \$38,400.00  | 674.00            | \$32,352.00  | 827.00           | \$39,696.00  | 827.00             | \$39,696.00  |
| 42   | 36" DIA. REINFORCED CONCRETE PIPE (RCP), CLASS V STORM SEWER WITH FLEXIBLE WATERTIGHT GASKETS, INCLUDING EXCAVATION AND BACKFILL, TYPE 57 STONE BEDDING, TYPE 57 STONE BACKFILL TO THE SPRING LINE OF THE PIPE, FILTER FABRIC AND ALL ASSOCIATED WORK | LF   | \$135.00                      |           | 265               | \$35,775.00  | 208.00            | \$28,080.00  | 208.00           | \$28,080.00  | 208.00             | \$28,080.00  |
| 43   | DENSE GRADED AGGREGATE FOR PIPE TRENCH                                                                                                                                                                                                                | CY   | \$8.50                        |           | 650               | \$5,525.00   | 6.70              | \$56.95      | 6.70             | \$56.95      | 6.70               | \$56.95      |
| 44   | MANHOLE, 4' DIA.                                                                                                                                                                                                                                      | UN   | \$4,600.00                    |           | 5                 | \$23,000.00  | 0.00              | \$0.00       | 1.00             | \$4,600.00   | 1.00               | \$4,600.00   |
| 45   | RECONSTRUCT MANHOLE                                                                                                                                                                                                                                   | UN   | \$1,800.00                    |           | 5                 | \$9,000.00   | 5.00              | \$9,000.00   | 6.00             | \$10,800.00  | 6.00               | \$10,800.00  |
| 46   | INLET TYPE B, 6" HEAD                                                                                                                                                                                                                                 | UN   | \$4,900.00                    |           | 10                | \$49,000.00  | 10.00             | \$49,000.00  | 13.00            | \$63,700.00  | 13.00              | \$63,700.00  |
| 47   | INLET TYPE B, 8" HEAD                                                                                                                                                                                                                                 | UN   | \$2,775.00                    |           | 6                 | \$16,650.00  | 4.00              | \$11,100.00  | 4.00             | \$11,100.00  | 4.00               | \$11,100.00  |
| 48   | INLET TYPE E                                                                                                                                                                                                                                          | UN   | \$4,500.00                    |           | 2                 | \$9,000.00   | 2.00              | \$9,000.00   | 2.00             | \$9,000.00   | 2.00               | \$9,000.00   |
| 49   | RESET EXISTING CASTING                                                                                                                                                                                                                                | UN   | \$0.01                        |           | 21                | \$0.21       | 6.00              | \$0.06       | 6.00             | \$0.06       | 6.00               | \$0.06       |
| 50   | HANDHOLE WITH CASTING                                                                                                                                                                                                                                 | UN   | \$1,500.00                    |           | 82                | \$123,000.00 | 69.00             | \$103,500.00 | 76.00            | \$114,000.00 | 76.00              | \$114,000.00 |
| 51   | INLET, TYPE DOUBLE B, 6" HEAD                                                                                                                                                                                                                         | UN   | \$6,600.00                    |           | 7                 | \$46,200.00  | 7.00              | \$46,200.00  | 7.00             | \$46,200.00  | 7.00               | \$46,200.00  |
| 52   | BICYCLE SAFE GRATE                                                                                                                                                                                                                                    | UN   | \$260.00                      |           | 5                 | \$1,300.00   | 0.00              | \$0.00       | 5.00             | \$1,300.00   | 5.00               | \$1,300.00   |
| 53   | CURB PIECE TYPE N-ECO                                                                                                                                                                                                                                 | UN   | \$230.00                      |           | 5                 | \$1,150.00   | 0.00              | \$0.00       | 5.00             | \$1,150.00   | 5.00               | \$1,150.00   |
| 54   | PRESSURE TEST AND SEAL JOINTS IN 15" DIA. RCP STORM SEWER                                                                                                                                                                                             | UN   | \$145.00                      |           | 25                | \$3,625.00   | 24.00             | \$3,480.00   | 24.00            | \$3,480.00   | 24.00              | \$3,480.00   |
| 55   | PRESSURE TEST AND SEAL JOINTS IN 18" DIA. RCP STORM SEWER                                                                                                                                                                                             | UN   | \$145.00                      |           | 20                | \$2,900.00   | 10.00             | \$1,450.00   | 10.00            | \$1,450.00   | 10.00              | \$1,450.00   |
| 56   | PRESSURE TEST AND SEAL JOINTS IN 24" DIA. RCP STORM SEWER                                                                                                                                                                                             | UN   | \$113.00                      |           | 150               | \$16,950.00  | 138.00            | \$15,594.00  | 138.00           | \$15,594.00  | 138.00             | \$15,594.00  |
| 57   | PRESSURE TEST AND SEAL JOINTS IN 30" DIA. RCP STORM SEWER                                                                                                                                                                                             | UN   | \$130.00                      |           | 75                | \$9,750.00   | 48.00             | \$6,240.00   | 48.00            | \$6,240.00   | 48.00              | \$6,240.00   |
| 58   | PRESSURE TEST AND SEAL JOINTS IN 36" DIA. RCP STORM SEWER                                                                                                                                                                                             | UN   | \$176.00                      |           | 50                | \$8,800.00   | 45.00             | \$7,920.00   | 45.00            | \$7,920.00   | 45.00              | \$7,920.00   |
| 59   | PRESSURE TEST AND SEAL JOINTS IN 42" DIA. RCP STORM SEWER                                                                                                                                                                                             | UN   | \$180.00                      |           | 55                | \$9,900.00   | 80.00             | \$14,400.00  | 80.00            | \$14,400.00  | 80.00              | \$14,400.00  |
| 60   | PRESSURE TEST AND SEAL JOINTS IN 48" DIA. RCP STORM SEWER                                                                                                                                                                                             | UN   | \$207.00                      |           | 100               | \$20,700.00  | 159.00            | \$32,913.00  | 159.00           | \$32,913.00  | 159.00             | \$32,913.00  |
| 61   | ADDITIONAL GROUT (IF AND WHERE ORDERED)                                                                                                                                                                                                               | GAL  | \$13.00                       |           | 6,350             | \$82,550.00  | 3049.85           | \$39,648.05  | 3049.85          | \$39,648.05  | 3049.85            | \$39,648.05  |
| 62   | TELEVISION INSPECTION OF SEWER LINES                                                                                                                                                                                                                  | LF   | \$5.50                        |           | 4,170             | \$22,935.00  | 2799.00           | \$15,394.50  | 2799.00          | \$15,394.50  | 2799.00            | \$15,394.50  |
| 63   | EXISTING SEWER PIPE CLEANING                                                                                                                                                                                                                          | LF   | \$13.20                       |           | 4,170             | \$55,044.00  | 2799.00           | \$36,946.80  | 2799.00          | \$36,946.80  | 2799.00            | \$36,946.80  |
| 64   | PVC COATED, WIRE MESH STONE FILLED MATTRESS ENERGY DISSIPATER, 12" THICK, 4" TO 7" ANGULAR STONE WITH GEOTEXTILE FILTER FABRIC                                                                                                                        | CY   | \$280.00                      |           | 35                | \$10,150.00  | 0.00              | \$0.00       | 43.00            | \$12,470.00  | 43.00              | \$12,470.00  |
| 65   | SLOPE PROTECTION, EXCELSIOR CURLEX II OR APPROVED EQUAL                                                                                                                                                                                               | SY   | \$31.60                       |           | 265               | \$8,374.00   | 0.00              | \$0.00       | 0.00             | \$0.00       | 0.00               | \$0.00       |
| 66   | 3' X 3' GABION BASKET                                                                                                                                                                                                                                 | CY   | \$74.00                       |           | 70                | \$5,180.00   | 49.00             | \$3,626.00   | 49.00            | \$3,626.00   | 49.00              | \$3,626.00   |
| 67   | REMOVE AND RESET EXISTING FENCE                                                                                                                                                                                                                       | LF   | \$28.75                       |           | 125               | \$3,593.75   | 0.00              | \$0.00       | 28.00            | \$805.00     | 28.00              | \$805.00     |
| 68   | 6' HIGH BLACK VINYL COATED CHAIN LINK FENCE                                                                                                                                                                                                           | LF   | \$97.75                       |           | 20                | \$1,955.00   | 0.00              | \$0.00       | 30.00            | \$2,932.50   | 30.00              | \$2,932.50   |
| 69   | 4' HIGH CHAIN LINK FENCE, GALVANIZED                                                                                                                                                                                                                  | LF   | \$28.75                       |           | 230               | \$6,612.50   | 0.00              | \$0.00       | 59.00            | \$1,696.25   | 59.00              | \$1,696.25   |
| 70   | 4' HIGH X 4' WIDE CHAIN LINK FENCE GATE, GALVANIZED                                                                                                                                                                                                   | UN   | \$517.50                      |           | 5                 | \$2,587.50   | 0.00              | \$0.00       | 0.00             | \$0.00       | 0.00               | \$0.00       |
| 71   | POST AND RAIL FENCE                                                                                                                                                                                                                                   | LF   | \$36.80                       |           | 60                | \$2,208.00   | 0.00              | \$0.00       | 0.00             | \$0.00       | 0.00               | \$0.00       |
| 72   | CONCRETE SIDEWALK, 4" THICK                                                                                                                                                                                                                           | SF   | \$5.75                        |           | 31,620            | \$181,815.00 | 28,897.00         | \$166,157.75 | 28,897.00        | \$166,157.75 | 28,897.00          | \$166,157.75 |

**CLOSEOUT CHANGEORDER AND FINAL  
PAYMENT ESTIMATE NO. 9**

PROJECT NO. PAB-00657 01  
PROJECT NAME: 2014 Budget Year Road Program  
OWNER: Township of Aberdeen

Period Included: 01/01/2018 to 02/09/2018  
Date Submitted: February 16, 2018  
Contractor: Lucas Brothers, Inc.

| ITEM | DESCRIPTION                                                                                                                                                                | UNIT | UNIT PRICE<br>(Dollars Cents) | ORIGINAL CONTRACT |              | PREVIOUS ESTIMATE |              | WORK THIS PERIOD |              | TOTAL WORK TO DATE |              |
|------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------|-------------------------------|-------------------|--------------|-------------------|--------------|------------------|--------------|--------------------|--------------|
|      |                                                                                                                                                                            |      |                               | Quantity          | Extension    | Quantity          | Extension    | Quantity         | Extension    | Quantity           | Extension    |
| 73   | CONCRETE DRIVEWAYS, REINFORCED, 6" THICK (INCLUDING BEDDING)                                                                                                               | SF   | \$6.60                        | 12,645            | \$83,457.00  | 11,603.00         | \$76,579.80  | 12,591.25        | \$83,102.25  | 12,591.25          | \$83,102.25  |
| 74   | HOT MIX ASPHALT DRIVEWAY, 2" THICK                                                                                                                                         | SY   | \$39.54                       | 815               | \$32,225.10  | 433.00            | \$17,120.82  | 692.94           | \$27,398.85  | 692.94             | \$27,398.85  |
| 75   | DRIVEWAY RESTORATION, PAVERS                                                                                                                                               | SF   | \$11.00                       | 450               | \$4,950.00   | 685.75            | \$7,543.25   | 685.75           | \$7,543.25   | 685.75             | \$7,543.25   |
| 76   | AGGREGATE DRIVEWAY, 4" THICK                                                                                                                                               | SY   | \$26.00                       | 90                | \$2,340.00   | 0.00              | \$0.00       | 44.44            | \$1,155.44   | 44.44              | \$1,155.44   |
| 77   | DETECTABLE WARNING SURFACE                                                                                                                                                 | SY   | \$247.50                      | 40                | \$9,900.00   | 15.42             | \$3,816.45   | 17.42            | \$4,311.45   | 17.42              | \$4,311.45   |
| 78   | 9" X 18" CONCRETE VERTICAL CURB                                                                                                                                            | LF   | \$22.00                       | 2,320             | \$51,040.00  | 1,533.00          | \$33,726.00  | 2,154.00         | \$47,388.00  | 2,154.00           | \$47,388.00  |
| 79   | CONCRETE ROLLED CURB                                                                                                                                                       | LF   | \$22.00                       | 8,015             | \$176,330.00 | 7,790.00          | \$171,380.00 | 7,930.00         | \$174,460.00 | 7,930.00           | \$174,460.00 |
| 80   | RESET GRANITE BLOCK CURB                                                                                                                                                   | LF   | \$23.00                       | 120               | \$2,760.00   | 0.00              | \$0.00       | 32.00            | \$736.00     | 32.00              | \$736.00     |
| 81   | TRAFFIC STRIPES, LONG-LIFE, "THERMOPLASTIC", 4" WIDE, WITH GLASS BEADS                                                                                                     | LF   | \$2.07                        | 220               | \$455.40     | 0.00              | \$0.00       | 200.00           | \$414.00     | 200.00             | \$414.00     |
| 82   | TRAFFIC STRIPES, LONG-LIFE, "THERMOPLASTIC", 24" WIDE, WITH GLASS BEADS                                                                                                    | LF   | \$12.42                       | 60                | \$745.20     | 0.00              | \$0.00       | 83.00            | \$1,030.86   | 83.00              | \$1,030.86   |
| 83   | SIGNS                                                                                                                                                                      | SF   | \$40.43                       | 85                | \$3,436.55   | 0.00              | \$0.00       | 0.00             | \$0.00       | 0.00               | \$0.00       |
| 84   | TEMPORARY TRENCH REPAIR                                                                                                                                                    | SY   | \$0.01                        | 575               | \$5.75       | 0.00              | \$0.00       | 0.00             | \$0.00       | 0.00               | \$0.00       |
| 85   | RESET WATER VALVE BOX AND WATER SERVICE BOX                                                                                                                                | UN   | \$47.00                       | 65                | \$3,055.00   | 18.00             | \$846.00     | 43.00            | \$2,021.00   | 43.00              | \$2,021.00   |
| 86   | RESET WATER METER PIT                                                                                                                                                      | UN   | \$76.00                       | 5                 | \$380.00     | 1.00              | \$76.00      | 1.00             | \$76.00      | 1.00               | \$76.00      |
| 87   | RELOCATE WATER METER PIT OR CURB STOP AND BOX                                                                                                                              | UN   | \$123.00                      | 5                 | \$615.00     | 0.00              | \$0.00       | 7.00             | \$861.00     | 7.00               | \$861.00     |
| 88   | WATER METER PIT OR CURB STOP AND BOX                                                                                                                                       | UN   | \$0.01                        | 10                | \$0.10       | 6.00              | \$0.06       | 6.00             | \$0.06       | 6.00               | \$0.06       |
| 89   | FURNISH AND INSTALL WATER MAIN UTILITY CROSSINGS                                                                                                                           | UN   | \$0.01                        | 10                | \$0.10       | 0.00              | \$0.00       | 0.00             | \$0.00       | 0.00               | \$0.00       |
| 90   | RELOCATE FIRE HYDRANT ASSEMBLY                                                                                                                                             | UN   | \$0.01                        | 2                 | \$0.02       | 2.00              | \$0.02       | 2.00             | \$0.02       | 2.00               | \$0.02       |
| 91   | 8" PVC DR-14 SANITARY SEWER, 6' TO 8' DEEP<br>CONNECT TO EXISTING SANITARY SEWER INCLUDING TRANSITION<br>COUPLING WITH STAINLESS STEEL HARDWARE AND CONCRETE<br>ENCASEMENT | LF   | \$114.00                      | 40                | \$4,560.00   | 0.00              | \$0.00       | 28.00            | \$3,192.00   | 28.00              | \$3,192.00   |
| 92   | RAISE AND ADJUST SANITARY SEWER CLEANOUT                                                                                                                                   | UN   | \$4,400.00                    | 2                 | \$8,800.00   | 0.00              | \$0.00       | 2.00             | \$8,800.00   | 2.00               | \$8,800.00   |
| 93   | RELOCATE EXISTING SANITARY SEWER LATERAL                                                                                                                                   | UN   | \$0.01                        | 10                | \$0.10       | 0.00              | \$0.00       | 0.00             | \$0.00       | 0.00               | \$0.00       |
| 94   | RELOCATE EXISTING SANITARY SEWER CLEANOUT                                                                                                                                  | UN   | \$0.01                        | 10                | \$0.10       | 0.00              | \$0.00       | 0.00             | \$0.00       | 0.00               | \$0.00       |
| 95   | MISCELLANEOUS CONCRETE                                                                                                                                                     | CY   | \$141.45                      | 10                | \$1,414.50   | 0.00              | \$0.00       | 0.00             | \$0.00       | 0.00               | \$0.00       |
| 96   | REINFORCED CONCRETE STEPS, CLASS B                                                                                                                                         | CY   | \$2,750.00                    | 3                 | \$8,250.00   | 0.00              | \$0.00       | 3.00             | \$8,250.00   | 3.00               | \$8,250.00   |
| 97   | SPEED HUMP, INCLUDING STRIPING AND SIGNS                                                                                                                                   | UN   | \$2,300.00                    | 5                 | \$11,500.00  | 0.00              | \$0.00       | 5.00             | \$11,500.00  | 5.00               | \$11,500.00  |
| 98   | METAL RAILING (IF AND WHERE ORDERED)                                                                                                                                       | LF   | \$69.00                       | 15                | \$1,035.00   | 0.00              | \$0.00       | 0.00             | \$0.00       | 0.00               | \$0.00       |
| 99   | REMOVE ADDITIONAL TREES OVER 4" UP TO AND INCLUDING 8" CALIPER (IF AND WHERE ORDERED)                                                                                      | UN   | \$0.01                        | 10                | \$0.10       | 0.00              | \$0.00       | 0.00             | \$0.00       | 0.00               | \$0.00       |
| 100  | REMOVE ADDITIONAL TREES OVER 8" UP TO AND INCLUDING 12" CALIPER (IF AND WHERE ORDERED)                                                                                     | UN   | \$0.01                        | 10                | \$0.10       | 0.00              | \$0.00       | 0.00             | \$0.00       | 0.00               | \$0.00       |
| 101  | REMOVE ADDITIONAL TREES OVER 12" UP TO AND INCLUDING 16" CALIPER (IF AND WHERE ORDERED)                                                                                    | UN   | \$0.01                        | 25                | \$0.25       | 7.00              | \$0.07       | 7.00             | \$0.07       | 7.00               | \$0.07       |
| 102  | REMOVE ADDITIONAL TREES OVER 16" CALIPER (IF AND WHERE ORDERED)                                                                                                            | UN   | \$0.01                        | 35                | \$0.35       | 4.00              | \$0.04       | 4.00             | \$0.04       | 4.00               | \$0.04       |
| 103  | TOPSOILING, 4" THICK, INCLUDING FINE GRADING                                                                                                                               | SY   | \$4.60                        | 9,410             | \$43,286.00  | 6,430.00          | \$29,578.00  | 7,986.00         | \$36,735.60  | 7,986.00           | \$36,735.60  |
| 104  | FERTILIZING                                                                                                                                                                | SY   | \$1.40                        | 9,130             | \$12,782.00  | 6,430.00          | \$9,002.00   | 7,986.00         | \$11,180.40  | 7,986.00           | \$11,180.40  |
| 105  | FERTILIZING AND SEEDING, TYPE 2, RIPARIAN ZONE                                                                                                                             | SY   | \$3.00                        | 280               | \$840.00     | 0.00              | \$0.00       | 160.00           | \$480.00     | 160.00             | \$480.00     |
| 106  | SODDING                                                                                                                                                                    | SY   | \$6.00                        | 9,130             | \$54,780.00  | 6,430.00          | \$38,580.00  | 7,986.00         | \$47,328.00  | 7,986.00           | \$47,328.00  |
| 107  | FURNISH AND INSTALL REDSPIRE PEAR TREES (PYRUS CALLERYANA REDSPIRE) 8' TO 10' HIGH, 1-1/2" TO 2" CAL., B&B (IF AND WHERE ORDERED)                                          | UN   | \$0.01                        | 15                | \$0.15       | 0.00              | \$0.00       | 10.00            | \$0.10       | 10.00              | \$0.10       |
| 108  | FURNISH AND INSTALL NORTHERN RED OAK TREES (QUERCUS BOREALIS RUBRA) 10' TO 12' HIGH, 1-1/2" TO 2" CAL., B&B (IF AND WHERE ORDERED)                                         | UN   | \$0.01                        | 15                | \$0.15       | 0.00              | \$0.00       | 1.00             | \$0.01       | 1.00               | \$0.01       |
| 109  | FURNISH AND INSTALL WHITE PINE TREES (PINUS STROBUS) 5' TO 6' HIGH, B&B (IF AND WHERE ORDERED)                                                                             | UN   | \$0.01                        | 15                | \$0.15       | 0.00              | \$0.00       | 2.00             | \$0.02       | 2.00               | \$0.02       |



**CLOSEOUT CHANGEORDER AND FINAL  
PAYMENT ESTIMATE NO. 9**

PROJECT NO. PAB-00657.01  
PROJECT NAME: 2014 Budget Year Road Program  
OWNER: Township of Aberdeen

Period Included: 01/01/2018 to 02/09/2018  
Date Submitted: February 23, 2018  
Contractor: Lucas Brothers, Inc.

| ITEM            | DESCRIPTION                                                                                                                             | UNIT  | UNIT PRICE<br>(Dollars Cents) | ORIGINAL CONTRACT |                | PREVIOUS ESTIMATE |                | WORK THIS PERIOD |                | TOTAL WORK TO DATE |                |
|-----------------|-----------------------------------------------------------------------------------------------------------------------------------------|-------|-------------------------------|-------------------|----------------|-------------------|----------------|------------------|----------------|--------------------|----------------|
|                 |                                                                                                                                         |       |                               | Quantity          | Extension      | Quantity          | Extension      | Quantity         | Extension      | Quantity           | Extension      |
| 111             | FURNISH AND INSTALL OCTOBER GLORY RED MAPLE (ACER RUBRUM "OCTOBER GLORY") 12" TO 14" HIGH, 2" TO 2-1/2" CAL. B&B (IF AND WHERE ORDERED) | UN    | \$0.01                        | 15                | \$0.15         | 0.00              | \$0.00         | 8.00             | \$0.08         | 8.00               | \$0.08         |
| 112             | FURNISH AND INSTALL CALIFORNIA PRIVET HEDGES (LINGUSTRUM IBOLIMUM) 3" TO 4" HIGH (IF AND WHERE ORDERED)                                 | UN    | \$0.01                        | 20                | \$0.20         | 0.00              | \$0.00         | 46.00            | \$0.46         | 46.00              | \$0.46         |
| 113             | ALLOWANCE FOR WORK NOT SPECIFIED (\$60,000.00) (IF AND WHERE ORDERED)                                                                   | ALLOW | \$60,000.00                   | 1                 | \$60,000.00    | 0.3972267         | \$23,833.60    | 0.8030167        | \$48,181.00    | 0.8030167          | \$48,181.00    |
| <b>SUBTOTAL</b> |                                                                                                                                         |       |                               |                   | \$2,588,612.08 |                   | \$1,876,307.84 |                  | \$2,361,841.89 |                    | \$2,361,841.89 |

The undersigned CONTRACTOR certifies that 1) all previous progress payments received from Owner on account of Work done under the Contract referred to above have been applied to discharge in full all obligations of CONTRACTOR incurred in connection with Work covered by Prior Payment Estimates; and 2) title to all materials and equipment incorporated in said Work or otherwise listed in or covered by this Payment Estimate will pass to OWNER at time of payment free and clear of all liens, claims, security interests and encumbrances (except such as covered by Bond acceptable to OWNER).

PREPARED BY:

*Edmund M. Long* 2-22-18  
LUCAS BROTHERS, INC.

CURRENT TO DATE \$2,361,841.89  
LESS RETAINAGE @ 0% \$0.00  
BALANCE \$2,361,841.89  
LESS PREVIOUS PAYMENTS \$2,314,605.05  
BALANCE DUE (Subject to the submission of required Maintenance Guarantee) \$47,236.84

*[Signature]*  
TOWNSHIP OF ABERDEEN REPRESENTATIVE